# LEAD REMOVAL CLEARANCE CERTIFICATE

Test Project - Do Not Delete

**Job Reference**
LDJ06023

**Clearance Date**
27 February 2026

Lancaster & Dickenson Consulting Pty Ltd
4/6 Dacre Street, Mitchell ACT 2911
enquiries@landd.com.au
(02) 6241 2779

LANCASTER AND DICKENSON CONSULTING

Lancaster & Dickenson Consulting Pty Ltd
4/6 Dacre Street
Mitchell ACT 2911
www.landd.com.au

## INSPECTION DETAILS

Following discussions with ACTCON, Lancaster and Dickenson Consulting (L & D) were contracted to undertake validation of the works area at Test Project - Do Not Delete (herein referred to as 'the Site') following lead abatement works.

Lead abatement works were undertaken by Aztech Services. Jaeger Swanepoel from L&D visited the Site on 27 February 2026 to complete an inspection of surfaces within the works area for visible settled dust or paint flakes.

Table 1 below details the areas inspected as part of this clearance along with details on the scope of abatement completed for each item.

Photographs of the lead removal area are presented in Appendix A.

## TABLE 1: LEAD CLEARANCE ITEMS

| Room/Area | Location Description | Works Completed | Photo No. |
|---|---|---|---|
| Front of building | Gutters and downpipes | Flaking lead paint removed, and surfaces overpainted | 1 |

## CLEARANCE CERTIFICATION

No visible settled dust or paint flakes associated with the works were identified within the lead abatement area, during the inspection.

The consultant considers that the works area has been suitably remediated and there is no ongoing lead exposure risk and may therefore be re-occupied.

**Job exclusions go here**

Please do not hesitate to contact the undersigned should you have any queries regarding this report.

For and on behalf of Lancaster and Dickenson Consulting.



Jaeger Swanepoel
Lancaster & Dickenson Consulting

## BACKGROUND

Lead is a toxic substance that can affect people of any age. Lead accumulates in the body, so even small amounts can pose a health hazard over time. Exposure to lead typically occurs through inhalation and ingestion.

During any works which may disturb lead containing paint, generation of lead dust should be eliminated as far as practicable. To ensure the generation of such lead dust is controlled, it is essential to first assess the extent and severity of lead contain paint prior to commencement of works.

## REGULATORY GUIDANCE, REGULATIONS AND CODES OF PRACTICE

WHS requirements require that workers must not be exposed to airborne lead dust levels above the workplace exposure standard for lead (0.05mg/m³). Where workers undertake lead risk work, health monitoring must be conducted prior to and during works.

Regulation and Guidance references for works involving the assessment of lead paint in the ACT are listed below:

- ACT Work Health and Safety Act 2011
- ACT Work Health and Safety Regulation 2011
- ACT Code of Practice - How to Safely Remove Asbestos (2022)
- AS/NZS 4361.2:2017 - Guide to hazardous paint management, Part 2: Lead paint in residential, public and commercial buildings

## STATEMENT OF LIMITATIONS

This report has been prepared by Lancaster & Dickenson Consulting Pty Ltd (L&D) for its client, Client Name in accordance with the agreement/contract between L&D and its Client. The report was designed to be read as a whole document and therefore should only be reproduced in full.

This report is solely for the use of the Client and has not been prepared for use by any other person or third party. This report must only be presented in full and may not be used by any person or third party, other than the Client, unless agreed to in writing by L&D.

This assessment does not comprise a full site register. The assessment was undertaken in accordance with relevant legislation and best practice and is specific to the time the assessment was conducted. The assessment may need to be reviewed periodically to ensure it remains current. All conclusions and recommendations are written by the assessor using information available at the time of writing the report and their professional judgement.

Lancaster & Dickenson Consulting Pty Ltd
4/6 Dacre Street
Mitchell ACT 2911
www.landd.com.au

# APPENDIX A
# PHOTOGRAPHS

Lancaster & Dickenson Consulting Pty Ltd
4/6 Dacre Street
Mitchell ACT 2911
www.landd.com.au

**Photograph 1**

**Photograph following lead abatement works to gutters and downpipes to front of building**